FDL Generators Limited

1 Jupiter House, Calleva Park Aldermaston, Berkshire Rg7 8NN

Tel: 01189817451 Fax: 01189817054

Email: generators@fdlpower.co.uk

Web: www.fdlpower.co.uk



Generator Test Sheet

Customer: Birtley House	Date: 10 01 2018					
Address: Birtley Road, Guildford						
			Postcode:			
Make: FG Wilson Engine Typ	e: Perkins	Alternator type: Stamford	KVA: 135			
Set Serial Number: E4617A/001	Hours run:	Max Amps: 187	Voltage: 415	Hz: 50		
FDL Engineer: Dan Gibbs		Heater: working				
Meters/instrumentation: working	Protection switches: tested					
Emergency/ warning lights: tested/see comments		Fuel pumps/Injector operati	on: good			
General wiring: sound	Fuel pipes/filters/tanks: good					
Acid level: sealed		Lubrication dip stick/state of				
State of cells: see comments	Fire valve: n/a					
Charge rates: 13.3v float	General security all parts: secure					
Coolant system: level/clean	Exhaust system: no leaks					
Antifreeze %: 50% mix	Fuel transfer: gravity from bulk					
Resilient Mountings: sound	Regulation: stable					

Time	Engine speed	Load per phase Amps	Volts	Lube oil Pressure	Cooling water Temp	D.C Charge Amps	Remarks
0950	52hz	0	415	80psi	40*c	+ve	off load startup
1010	52hz	70/50/50	415	70psi	70*c	+ve	on load test

Comments

Recommend to replace fuel filters (2x FS19838) and starter battery (1x) due to age and condition Recommend and sent replacement fuel gauge to site (1 1/2" string gauge 4')

To supply pig mats to clean bund at next visit

To supply site with a quote for fuel management if possible

Run set up of load to test engine protections-all working

Run set up on building load-set failed to control changeover. Manually run set on load.

Revisit required at convenient time for site to inspect. 2 man required for safety issues

No issues found. Set remains in auto

<u>Items Supplied</u> <u>Fuel Level</u>

60% full bulk

Print Name: Tim Whaley Signature:

gr.